

期間 Date **2019/29/May~31/May**

 添付資料 有 無
 Attachment Yes No

 出張者
 Name Masaru Ataka

 同行者
 Colleuge Mr,Eruan Mr,Watanabe

 関連事業部・Related Dept
 出張者・B/Trip Colleuge
 関係者・Related Person

MM-IN-RD-9100-P06-04 Rev.2

出張先 Customer	ISHII HYOKI CO.,LTD	相手先 面 談者 Attendance	Mr,Inohara Mr,Nagaoka	Sales DEPT Manager Sales Assistant Manager
出張目的 Visit Purpose	・Meeting of specifications of honing machine (digitization and automatic maintenance plan) ・Control circuit improvement items			
報告内容 Report				
29/May 1. Fright to Hiroshima Airport(NH 816Q to NH3131Q) 30/May ISHII HYOKI CO.,LTD (AM9:00~PM12:30) 1.Meeting of our improvement requirement items for honing machine to be newly purchased ・Touch panel operation panel ・Alarm on machine maintenance cycle (programmed) ・Delete a quote item and re-estimate ・Our required delivery time(End/Nov Arrival MM) 2.About Coloring Machine ・The present condition is that there is no record of production after production 20 years ago (We will provide information as far as possible about the machine we are using and we will proceed.) PIC Ataka 3.Factory tour ・Inc-Jet Production During the assembly of the coating equipment for the world's largest large substrate ・Machinely Production In the process of assembling a honing machine for another company There was also a dry-type surface treatment machine, but it was for setter grinding, and processing machines such as base had never been built ・Dvice Producution Custom production of panels and nameplates of various machines 4.Fright to KLIA (NH 686S to NH885) 31/May Arrivaled KLIA				
意見・Opinion				
・It is said that the delivery date is quite busy and severe, but we will follow the delivery date in the shortest time ・We have received inquiries from our Ceramics Division(Estimate stage)				

整理番号		打合せ記録書	
貴社名	MARUWA	御承認印	
貴社御出席者	ERUBAN 様、宮宅 様、渡邊 様	女児	渡辺
弊社出席者	猪原、永岡	本書作成日	19年5月30日
打合せ日時	19年5月30日 9時～時	打合せ場所	貴社 弊社 永岡
件名	セントJET 仕様打合せ		
見直し H218162-2 1) 1. 投入コン? } 不要 2. 受取コン? 4. ターミナル 5. 振付/調整 ・ 取説 和文 英文 各1部 ・ ターミナルは屋外へ排水処理がある為 不要 2) 勝手方向 左→右 流水 Wテンバーライン 3) 圧力計はすべてデジタル表示とし、JET～水洗部まで 上下限接点付で アラーム出し (装置停止) 4) ターミナルにある 5) 1シフト 12時間とし、稼働時間のカウントあり。 リセットできる様にし、リセット時には「パスワード」必要。 番号は任意 6) 画面の代替もパスワード (同じパスワードとする) 7) PLC の容量 (空圧容量を設ける) 増設 I/O を30% 空圧を設けておく			
注意事項		☆ 同一の打合せ書には原則として一会社の打合せ事項を記入すること。 ☆ 内容は楷書にて明記すること。	
認印	部長	課長	係長
記録者			印

整理番号		2/2		打 合 せ 記 録 書	
貴 社 名	殿	御 承 認 印			
貴社御出席者					
弊社出席者		本書作成日	年	月	日
打合せ日時	19 年 5 月 30 日 時 ~ 時		打合せ場所	貴社	弊社
件 名					
8) 盤同 7-3- 取付した場合の見積提出 (室温 25℃ 常用)					
9) 消耗品 交換時期, メンテナンス時期, の積算累計と 各項目時間の設定値でアラーム出しとする 15項目, MARUWA 殿で項目を決定して連絡いただく					
10) 1. 積算電圧計, 稼働時の電圧計を表示させる。 2. アラーム表示, 20項目, 新しく出るアラームを1番上に表示。 3. タイムオンタリ位置を離すことが可能か。→ 離すと配管に砥粒が流す可能性あり。 4. デジタル (圧力) にする。 5. PLC 容量 (I/O 増やす) 6. 盤内の冷却 7. タンバネ アラーム, 9) のパラメータ 8. カラーリット (表示) 9. タンバネでの操作にする 10. リーダーの交換が容易に出来るか (現場確認) 11. 入ロコンベア, 出ロコンベア部で, 枚数をカウントする, 2列流し, 出ロコンベアは, 5~10枚位がわけて, コンベアを稼働させる それをくり返す。 セッパは MARUWA 殿で決定し, 連絡頂く					
11) 電気配線の長さは 盤 ~ 装置 分回納め, 装置に合わせて					
12) 変更点を含め, 見積提出可事					
注意事項		☆ 同一の打合せ書には原則として一会社の打合せ事項を記入すること。 ☆ 内容は楷書にて明記すること。			
認 印	部長	課長	係長	記録者	印